



## Nigeria Sustainable Urban and Rural Water Supply, Sanitation and Hygiene Program-for-Results (P170734)

WESTERN AND CENTRAL AFRICA | Nigeria | Water Global Practice | Requesting Unit: AWCW2 (6548) | Responsible Unit: SAWW4 (10403)

IBRD/IDA | Program-for-Results Financing | FY 2021 | Team Leader(s): Ndeye Awa Diagne, Judith Ibiada Warmate

Seq No: 8 | Archived on 03-Jun-2025 | ISR03704 | Created by: Ndeye Awa Diagne on 25-Mar-2025 | Modified by: Ndeye Awa Diagne on 26-May-2025

**1. PROJECT DEVELOPMENT OBJECTIVE****1.1 Development Objective**

Original Development Objective (Approved as part of Approval package on 25-May-2021)

The Project Development Objectives (PDO) are to increase access to water, sanitation, and hygiene services and to strengthen sector institutions in participating states of Nigeria.

**2. OVERALL RATINGS**

Name	Previous	Current
Progress towards achievement of PDO	● Moderately Unsatisfactory	● Moderately Unsatisfactory
Overall Implementation Progress (IP)	● Moderately Unsatisfactory	● Moderately Unsatisfactory
Overall Risk Rating	● Substantial	● Substantial

**3. KEY ISSUES & STATUS****3.1 Implementation Status and Key Decisions**

The Mid-Term Review (MTR) conducted in late 2024 identified delays in budget allocations and program execution due to a lack of understanding of the Program-for-Results (PforR) instrument among state-level decision-makers. This has delayed the program's ability to meet its targets, particularly for infrastructure-related activities. In response, the first program restructuring was approved in February 2025 to address these challenges, introducing scalability and revising key Disbursement-Linked Indicators (DLIs) to align with the 2022 global Policy, Institutional, and Regulatory (PIR) framework and the national sanitation strategy. Additionally, the Federal Ministry of Water Resources and Sanitation (FMWR&S) initiated the onboarding of new states, with readiness assessments conducted in April 2025.



#### 4. DATA ON FINANCIAL PERFORMANCE

##### 4.1 Disbursements (by loan)

Loan/Credit/TF	Status	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbursed
IDA-68820	Effective	700.00	670.21	0.00	93.59	574.85	14.00%

##### 4.2 Key Dates (by loan)

Loan/Credit/TF	Status	Approval	Signing	Effectiveness	Orig. Closing	Rev. Closing
IDA-68820	Effective	25-May-2021	17-Sep-2021	14-Jan-2022	30-Jun-2027	30-Jun-2027

##### 4.3 Program Action Plan

Action Description	Establishment of SPIUs, including at least a coordinator and specialists in procurement, financial management, environmental, social and inclusion, planning, and M&E, as well as technical staff. Implementation of capacity building program.				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Technical	NA	State PIUs	Other	3 months after effectiveness or prior to disbursement, whichever is earlier	Completed
Completion Measurement	SPIUs est. with required staff (w/ clear ToRs) by 3 mths after effectiveness or prior to disbursement for any state, whichever is earlier. Staff maintained through implementation. Training module & implementation support supervision report of WB team.				
Comments	SPIUs have been established in all 7 participating states, in accordance with the organizational structure and job descriptions agreed with the FPIU. Most staff (98%) have been recruited. Formalization of acting PC in Imo is expected shortly.				



Action Description	Prepare Program Operational Manual (POM), with comprehensive guidelines for E&S due diligence and core inclusion activities, such as gender, SEP, SEA/H, resettlement and protection of vulnerable groups. Use POM for all implementation.				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Technical	NA	Federal/State PIUs	Other	Prior to effectiveness	Completed
Completion Measurement	POM completed and disseminated to stakeholders prior to effectiveness. POM adopted by SPIUs prior to disbursement. Associated training provided, guidelines operationalized, and relevant POM requirements are applied to all Program activities.				
Comments	The POM has been further updated to include minimum criteria and service level standards for DLI 7, with the updates validated by the states.				

Action Description	Hire the IVA to verify DLIs annually against verification protocol and conduct quarterly monitoring of progress on E&S risk management, particularly regarding the compliance of Program activities with the PAP & E&S due diligence, and ACG.				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Technical	NA	Federal/State PIUs	Other	90 days after effectiveness; Every 3 months during Program implementation	Completed
Completion Measurement	IVA hired with Bank-accepted contract/TORs no later than 90 days after effectiveness. Submit qly reports to Bank including progress of implem. of actions & compliance with E&S risk management & anti-corruption guidelines. E&S due diligence per POM.				
Comments	The contract was signed between the FPIU and the winning bidder on February 28, 2023.				

Action Description	Ensure that a robust E&S screening mechanism is in place and guides E&S management of proposed interventions throughout implementation, supported by a comprehensive manual which will include inter alia the Exclusion List (to be included in the POM).				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Environmental and Social Systems	NA	Federal/State PIUs	Other	Prior to effectiveness	Completed
Completion Measurement	Screening mechanism manual prepared and submitted to the Bank prior to effectiveness. IVA to submit quarterly reports to the Bank throughout implementation.				
Comments	A screening mechanism has been prepared and is included in the POM.				



Action Description	Establish a strong grievance redress mechanism (GRM) system to ensure that the stakeholders are well sensitized ahead of any implementation.				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Environmental and Social Systems	NA	SPIUs, Implementing Agencies	Other	Prior to start of activities in relevant state	Completed
Completion Measurement	Appropriate GRM protocol and staffing are in place.				
Comments	The Federal and participating states have appropriate mechanisms in place.				

Action Description	Establish a gender-based violence (GBV) response committee at the state level to proactively create a safe place for all gender related issues.				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Environmental and Social Systems	NA	SPIUs, Implementing Agencies	Other	Prior to start of activities in relevant state	Completed
Completion Measurement	First minutes of committee meeting, including committee composition, satisfactory to the Bank.				
Comments	The Federal level and participating states have established GBV committees.				

Action Description	Preparation and submission of consolidated calendar semester program financial reports.				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Fiduciary Systems	NA	FPIU	Other	45 days after the end of the relevant calendar semester	In Progress
Completion Measurement	SPIUs prepare and submit program financial reports to the FPIU, and the FPIU consolidates the reports with its own and submits to the Bank.				
Comments	The PIUs are using different accounting software, making it extremely difficult for the reports to be consolidated. Therefore, 3PIUs on PLINY-E will be migrated to Flexible Accounting software to make consolidation possible (October 22 <sup>nd</sup> -26 <sup>th</sup> , 2024)				

Action Description	Protocol adopted and implemented for reporting, management and investigation of fraud and corruption allegations operationalized in MDAs implementing SURWASH program.				
Source	DLI#	Responsibility	Timing	Timing Value	Status



Fiduciary Systems	NA	FPIU	Other	Prior to effectiveness; Semi-annually	Completed
Completion Measurement	Protocol adopted by FPIU prior to effectiveness. Report on fraud and corruption allegations submitted bi-annually as part of Program implementation progress report.				
Comments	A protocol has been prepared together with Legal and INT and is incorporated in the POM. It will be accepted by all states prior to disbursement as condition in the SLA.				

Action Description	Finalization and adoption of a 'Funds Release policy' for improved predictability of funds flow to MDAs implementing SURWASH.				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Fiduciary Systems	NA	Min. Budget and Planning; Min. Finance	Other	By effectiveness	Completed
Completion Measurement	Funds Release policy finalized and MDAs BERs showing cumulative budget releases against appropriations.				
Comments	The policy has been completed and included in the POM as required for effectiveness. Also, all states have signed the Funds Release Policy prior to effectiveness.				

**5. KEY DATES**

Key Events	Planned	Actual
Approval	25-May-2021	25-May-2021
Effectiveness	14-Jan-2022	14-Jan-2022
Mid-Term Review No. 01	09-Sep-2024	09-Sep-2024
Operation Closing/Cancellation	30-Jun-2027	

**6. SYSTEMATIC OPERATIONS RISK-RATING TOOL**

Risk Category	Rating at Approval Approval Package - 25 May 2021	Last Approved Rating RP Seq. 01 - 15 Apr 2025	Proposed Rating
---------------	---	---	-----------------



Political and Governance	● Substantial	● High	● High
Macroeconomic	● Substantial	● Substantial	● Substantial
Sector Strategies and Policies	● Moderate	● Moderate	● Moderate
Technical Design of Project or Program	● Substantial	● Substantial	● Substantial
Institutional Capacity for Implementation and Sustainability	● Moderate	● Moderate	● Moderate
Fiduciary	● Substantial	● High	● High
Environment and Social	● Substantial	● Substantial	● Substantial
Stakeholders	● Moderate	● Moderate	● Moderate
Other	● Substantial	● Substantial	● Substantial
Overall	● Substantial	● Substantial	● Substantial



**7. RESULTS**

**7.1 PDO Indicators by PDO Outcomes**

Increase access to water, sanitation, and hygiene services and strengthen sector institutions								
Indicator Name	Baseline		Actual (Previous)		Actual (Current)		Closing Period	
	Value	Month/Year	Value	Date	Value	Date	Value	Month/Year
Design, adoption and implementation of State PIR Plans and achievement of annual targets (Number) DLI	0.00	May/2021	6	16-Jan-2025	6	26-May-2025	6	Jun/2027
	Comments on achieving targets		Six out of 7 states met this DLI in Program Year 2 (86% achievement). Verification for Program Year 3 (2024) is ongoing.					
People provided with basic drinking water service under the Program (Number) DLI	0.00	May/2021	58,585	17-Jan-2025	58,585	26-May-2025	6,100,000.00	Jun/2027
	Comments on achieving targets		The results for Program Year 2, as verified by the Independent Verification Agent (IVA), indicate that 58,585 people were reached by this indicator. The number initially reported by the states for verification was 83,580 people. The shortfall in achieving the desired targets can be attributed to the delayed commencement of the procurement process by the states. Currently, there are work activities underway in several states, including Kaduna, Ekiti, Katsina, and Plateau. In Year 2, only four states—Delta, Ekiti, Gombe, and Katsina—submitted their results for verification. Notably, two contracts for Urban Water in Delta were terminated. The breakdown of the verified results by state is as follows: Gombe – 11,750; Delta – 10,000; and Katsina – 36,835.					
People provided with basic drinking water service under the Program - female (Number) DLI	0.00	May/2021	28,882	17-Jan-2025	28,882	26-May-2025	3,007,300.00	Jun/2027
	Comments on achieving targets		As per the demographic information, assuming at least 49.3% of the reported beneficiary are female.					
People provided with basic drinking water	0.00	May/2021	23,500	17-Jan-2025	23,500	26-May-2025	4,473,333.00	Jun/2027



service under the Program - rural (Number) DLI								
People provided with basic drinking water service under the Program - urban and small towns (Number) DLI	0.00	May/2021	35,085	17-Jan-2025	35,085	26-May-2025	1,626,667.00	Jun/2027
Performance improvement of state Water Supply implementing agencies (Yes/No) DLI	No		Yes		Yes		Yes	
	Comments on achieving targets		Almost all IAs met the targets (90%) in Program Year 2 (2023). Verification for Program Year 3 (2024) is ongoing.					
People provided with access to improved sanitation services (Number)	0.00	May/2021	5	17-Jan-2025	5	26-May-2025	1,400,000.00	Jun/2027
	Comments on achieving targets		Katsina was the only state that submitted results under this DLI. However, out of the eighty-six (86) sanitation facilities that were reported by the state, only one fully adhered to the stipulated standards and requirements.					
People provided with access to improved sanitation services - Female (RMS requirement) (Number)	0.00		2		2		690,200.00	
People provided with access to improved sanitation services - rural (Number)	0.00		5		5		1,150,000.00	
People provided with access to improved	0.00		0.00		0.00		250,000.00	



sanitation services - urban (Number)								
Schools and healthcare facilities with improved water supply, sanitation and handwashing facilities constructed or rehabilitated (Number) DLI	0.00	May/2021	22	17-Jan-2025	22	26-May-2025	2,000.00	Jun/2027
	Comments on achieving targets		The submitted number reported for verification was 43. However, as per the verification report, only 22 adhered to standards. The lag was due to the late start of the procurement process in some of the states and the late understanding of the design specifications for institutional WASH facilities. Works activities are ongoing in Kaduna. The breakdown of verified results as follows: Ekiti - 7; Gombe – 6; and Katsina - 9.					
Schools and healthcare facilities with improved water supply, sanitation and handwashing facilities constructed or rehabilitated - rural (Number) DLI	0.00	May/2021	4	17-Jan-2025	4	26-May-2025	1,500.00	Jun/2027
Schools and healthcare facilities with improved water supply, sanitation and handwashing facilities constructed or rehabilitated - urban and small towns (Number) DLI	0.00	May/2021	18	17-Jan-2025	18	26-May-2025	500.00	Jun/2027
Communities having achieved and/or maintained community-wide sanitation status (declared and verified as ODF+) (Number) DLI	0.00	May/2021	0.00	16-Jan-2025	0.00	26-May-2025	500.00	Jun/2027
	Comments on achieving targets		There has been a lot of confusion regarding this DLI and no state so far (even those declaring entire LGAs ODF) has achieved any results under it as of Program Year 2 (2023). Verification for Program Year 3 (2024) is ongoing.					



Communities having achieved and/or maintained community-wide sanitation status (declared and verified as ODF+) - rural (Number) DLI	0.00	May/2021	0.00	17-Jan-2025	0.00	26-May-2025	375.00	Jun/2027
Communities having achieved and/or maintained community-wide sanitation status (declared and verified as ODF+) - urban and small towns (Number) DLI	0.00	May/2021	0.00	17-Jan-2025	0.00	26-May-2025	125.00	Jun/2027

**7.2 Intermediate Results Indicators by Results Areas**

Results Area 1: Strengthened sector policies and institutions for improved services								
Indicator Name	Baseline		Actual (Previous)		Actual (Current)		Closing Period	
	Value	Month/Year	Value	Date	Value	Date	Value	Month/Year
Share of workers managing public sanitation facilities built under the Program who are persons with disabilities/other group	0.00	May/2021	0.00	17-Jan-2025	0.00	26-May-2025	10.00	Jun/2027
	Comments on achieving targets		Public sanitation facilities have not yet been constructed under the Program.					



identified as excluded (Percentage)								
Proportion of WASHCOMs supported under the Program with at least one woman holding a leadership position (Percentage)	0.00	May/2021	0.00	17-Jan-2025	0.00	26-May-2025	30.00	Jun/2027
	Comments on achieving targets		Data regarding the number of women in leadership positions in WASHCOMs is limited. Anecdotal data suggests that women rarely hold leadership positions and instead hold the treasurer's position.					
Share of newly created engineering or technical positions filled by women through internal promotion or external recruitment among service providers participating in the Program (Percentage)	0.00	May/2021	0.00	17-Jan-2025	0.00	26-May-2025	40.00	Jun/2027
	Comments on achieving targets		None have been reported at this time.					
Grievances registered and addressed in a timely manner under the Program (Percentage)	0.00	May/2021	100.00	17-Jan-2025	100.00	26-May-2025	80.00	Jun/2027
	Comments on achieving targets		One grievance was recorded by Katsina RUWASSA for the wrong siting of a borehole while two grievances were recorded by the Katsina Urban Water Board. The three were resolved in under two weeks.					
National WASH Fund established and operational (Yes/No) DLI	No	May/2021	No	17-Jan-2025	No	26-May-2025	Yes	Jun/2027
	Comments on achieving targets		The Ministry plans to review and select the option going forward after holding stakeholder consultative fora across the country.					
<b>Results Area 2: Improved access to water supply, sanitation and hygiene services</b>								
Indicator Name	Baseline		Actual (Previous)		Actual (Current)		Closing Period	
	Value	Month/Year	Value	Date	Value	Date	Value	Month/Year
People provided with water, sanitation, and hygiene (Number of people) CRI			58,585	17-Jan-2025	58,585	17-Jan-2025	6,100,000	May/2027



People provided with water, sanitation, and hygiene – Female (Number of people) CRI			28,882	17-Jan-2025	28,882	17-Jan-2025	3,007,300	May/2027
People provided with water, sanitation, and hygiene – Youth (Number of people) CRI			38,666	17-Jan-2025	38,666	17-Jan-2025	4,026,000	May/2027
People with enhanced resilience to climate risks (Number of people) CRI			58,585	17-Jan-2025	58,585	17-Jan-2025	6,100,000	Jun/2027
People with enhanced resilience to climate risks – Youth (Number of people) CRI			38,666	17-Jan-2025	38,666	17-Jan-2025	4,026,000	Jun/2027
People with enhanced resilience to climate risks – Female (Number of people) CRI			28,882	17-Jan-2025	28,882	17-Jan-2025	3,007,300	Jun/2027
Population using basic water supply services (Percentage)	75.20	May/2021	75.20	17-Jan-2025	75.20	17-Jan-2025	88.30	Jun/2027
	Comments on achieving targets		The indicator measures the proportion of the population using basic water supply services for the 7 participating states. These account for population growth of 2.6% per year and underlying coverage increases of 1% for basic water using JMP trends [RF Coverage assumptions].					
Population using improved sanitation (Percentage)	69.30	Apr/2021	69.30	17-Jan-2025	69.30	17-Jan-2025	72.30	Jun/2027
	Comments on achieving targets		The indicator measures the proportion of the population using improved sanitation for the 7 participating states. These account for population growth of 2.6% per year and underlying					



			coverage increases of 0.5% for improved sanitation using JMP trends [RF Coveragessumptions].					
Households with improved sanitation facilities constructed or rehabilitated under the Program (Number) DLI	0.00	May/2021	1	16-Jan-2025	1	16-Jan-2025	280,000.00	Jun/2027
	Comments on achieving targets		Only Katsina reported a number of 86 households for the verification by IVA in Program Year 2 (2023). Only one of the facilities adhered to standards as per the final verification report. Verification for Program Year 3 (2024) is ongoing.					
Households with improved sanitation facilities constructed or rehabilitated under the Program - rural (Number) DLI	0.00	May/2021	1	17-Jan-2025	1	17-Jan-2025	230,000.00	Jun/2027
	Comments on achieving targets		Only Katsina reported a number of 86 households for the verification by IVA. Only one of the facilities adhered to standards as per the verification report.					
Households with improved sanitation facilities constructed or rehabilitated under the Program - urban and small towns (Number) DLI	0.00	May/2021	0.00	17-Jan-2025	0.00	17-Jan-2025	50,000.00	Jun/2027
Performance improvement of state sanitation implementing agencies (Yes/No) DLI	No		No		No		Yes	
	Comments on achieving targets		Almost all IAs met the targets (90%) for Program Year 2 (2023). Verification for Program Year 3 (2024) is ongoing.					
People with access to sustainably functioning water service (Number) DLI	0.00	May/2021	0.00	17-Jan-2025	0.00	17-Jan-2025	3,575,000.00	Jun/2027
	Comments on achieving targets		Tracking of the indicator will start in Program Year 3.					
	0.00	May/2021	0.00	17-Jan-2025	0.00	17-Jan-2025	400.00	Jun/2027



Public places provided with WASH facilities (Number)	Comments on achieving targets		No public places have been provided with WASH facilities yet under the Program.					
Utilities achieving at least 10 percent average increase in energy efficiency/reduction in water loss (Number)	0.00	May/2021	0.00	17-Jan-2025	0.00	17-Jan-2025	5.00	Jun/2027
	Comments on achieving targets		The indicator hasn't been tracked yet.					
Share of rural and small town water supply beneficiaries using systems relying on renewable energy (Percentage)	0.00	May/2021	0.00	17-Jan-2025	0.00	17-Jan-2025	60.00	Jun/2027
	Comments on achieving targets		This indicator has not been tracked yet. However, all the schemes larger than handpump boreholes constructed under the program are solar-powered across all the states (Subject to tracking and further verification).					
Water supply systems with regular water quality and quantity monitoring to improve resilience of populations in climate-vulnerable areas within Program LGAs (Percentage)	0.00	May/2021	0.00	17-Jan-2025	0.00	17-Jan-2025	70.00	Jun/2027
	Comments on achieving targets		This indicator has not yet been tracked specifically. The indicator tracks the proportion of water supply systems with regular water quality and quantity monitoring to improve resilience of populations in climate-vulnerable areas.					

**7.3 Disbursement Linked Indicators (DLI)**

PBC Name		Baseline	Actual (Previous)		Actual (Current)		Closing Period
			Value	Date	Value	Date	
1:National WASH Fund established and operational (Yes/No)	Value	No	No	23-Aug-2024	No	26-May-2025	Yes
	Allocated Amount	0.00			0.00		0.00



DLI allocation			5,000,000.00				
2:Design, adoption and implementation of State PIR Plans and achievement of annual targets (Number) Partially achieved	Value	0.00	7.00	23-Aug-2024	6	26-May-2025	6
	Allocated Amount	0.00			0.00		7,000,000.00
DLI allocation			35,000,000.00				
3:People provided with basic drinking water service under the Program (Number)	Value	0.00	58,585	23-Aug-2024	58,585	26-May-2025	6,100,000.00
	Allocated Amount	0.00			0.00		38,257,042.00
DLI allocation			233,500,000.00				
3.1:People provided with basic drinking water service under the Program - female (Number)	Value	0.00	28,882	29-Jan-2025	28,882	26-May-2025	
	Allocated Amount						
DLI allocation			0.00				
3.2:People provided with basic drinking water service under the	Value	0.00	23,500	29-Jan-2025	23,500	26-May-2025	
	Allocated Amount						



Program - rural (Number)							
DLI allocation			0.00				
3.3:People provided with basic drinking water service under the Program - urban and small towns (Number)	Value	0.00	35,085	29-Jan-2025	35,085	26-May-2025	
	Allocated Amount						
DLI allocation			0.00				
3.4:Performance improvement of state Water Supply implementing agencies (Yes/No) Partially achieved	Value	No	14.00	23-Aug-2024	No	26-May-2025	Yes
	Allocated Amount	0.00			0.00		10,500,000.00
DLI allocation			52,500,000.00				
4:People with access to sustainably functioning water service (Number)	Value	0.00	0.00	23-Aug-2024	0.00	26-May-2025	3,575,000.00
	Allocated Amount	0.00			0.00		16,650,000.00
DLI allocation			33,300,000.00				
	Value	0.00	1	23-Aug-2024	1	26-May-2025	280,000.00



5:Households with improved sanitation facilities constructed or rehabilitated under the Program (Number) Off-track	Allocated Amount	0.00			0.00		41,587,500.00
DLI allocation			156,050,000.00				
5.1:Households with improved sanitation facilities constructed or rehabilitated under the Program - rural (Number) Off-track	Value	0.00	1		1		
	Allocated Amount	0.00		29-Jan-2025		26-May-2025	
DLI allocation			0.00				
5.2:Households with improved sanitation facilities constructed or rehabilitated under the Program - urban and small towns (Number)	Value	0.00	0		0		
	Allocated Amount			29-Jan-2025		26-May-2025	



DLI allocation			0.00				
5.3:Performance improvement of state sanitation implementing agencies (Yes/No) Partially achieved	Value	No	14.00	23-Aug-2024	No	26-May-2025	Yes
	Allocated Amount	0.00			0.00		10,500,000.00
DLI allocation			52,500,000.00				
6:Communities having achieved community-wide sanitation status (ODF+) or number of ODF+ communities having maintained their status (Number) Off-track	Value	0.00	0.00	23-Aug-2024	0.00	26-May-2025	500.00
	Allocated Amount	0.00			0.00		4,364,000.00
DLI allocation			16,650,000.00				
6.1:Communities having achieved and/or maintained community-wide sanitation status (declared and verified as	Value	0.00	0	29-Jan-2025	0	26-May-2025	
	Allocated Amount						



ODF+) - rural (Number)							
DLI allocation			0.00				
6.2:Communities having achieved and/or maintained community-wide sanitation status (declared and verified as ODF+) - urban and small towns (Number)	Value	0.00	0	29-Jan-2025	0	26-May-2025	
	Allocated Amount						
DLI allocation			0.00				
7:Schools and healthcare facilities with functional, improved water supply, sanitation and handwashing facilities constructed or rehabilitated under the program (Number)	Value	0.00	22	23-Aug-2024	22	26-May-2025	2,000.00
	Allocated Amount	0.00			0.00		5,550,000.00
DLI allocation			55,500,000.00				
7.1:Schools and healthcare facilities with	Value	0.00	18	29-Jan-2025	18	26-May-2025	
	Allocated Amount						



improved water supply, sanitation and handwashing facilities constructed or rehabilitated - urban and small towns (Number)							
DLI allocation		0.00					
7.2:Schools and healthcare facilities with improved water supply, sanitation and handwashing facilities constructed or rehabilitated - rural (Number)	Value	0.00	4		4		
	Allocated Amount			29-Jan-2025		26-May-2025	
DLI allocation		0.00					